

# **Construction Meeting**

**Moore Engineering**

**approved**

**County 11 – project 2009-1**

**Tuesday November 10, 2010**

**9:00 a.m.**

9:00 - Brandon started meeting with Chris Riley & Scott Pyle (Riley Brothers). Also attending: Bill Henkes (MEI) Eric Hillman & Carlita Dietz. Approx. 9:02 Mark Anderson arrived. (Quorum)

Scott (Riley's) - starting driveways west side of 11, sluice skate shafts 8" short of required length.

Brandon received - 15 day extension from Chris (Riley's).

Hydro mulch (dormant seeding) this fall, Riley's to return in spring 2011 to complete project.

Fritz Electric – junction boxes done tomorrow night

Scott – dents in flag pole ball (top) when removed. No sleeve on pole, only 4 bolts to reconstruct.

Carlita – corner pins 15, 17 & 19 Meridian gone, wants replaced.

Garbage pickup Wednesday, Mail back to normal on Monday.

(Anderson left)

Donnie (Northstar) has original mailboxes (Paras some too).

Paras Contracting to repair skewed south edge of driveway in spring 2011 (south of Samuelsons).

(Anderson returned)

Duane – city millings not received.

---

Mark Anderson, Mayor

---

Mary Hirschberger, Auditor