

Official
Construction Meeting
Called by Moore Engineering
Thursday
July 22, 2010
1:00 pm

In attendance: Mayor Anderson, Councilman Hillman, Hugo (City PW), Brandon & Bill (Moore Engineering), Russ & Jack (Paras), Scott, Randal, & Chris (Riley Brothers), Jerry Volk.

Project 2009-1 - County Rd 11 Construction.

Discussion started relating to temporary water lines, with the 10' main line (that was installed last fall - 2009) not being deep enough in some spots.

(Council member Dietz arrived = Quorum)

New services, existing services, specs, drawings, storm sewer, structures, road, sub cutting, street design, original water installation bid amounts, added hydrant, emails, notifications, communications, maintaining schedules and changes were also brought up.

Riley brothers made the claim they were 2 weeks behind schedule due to delays on the storm sewer structures arrival on site. Brandon suggested a meeting be held at 10:00 Monday (26th) for Riley, Hancock, and Moore to resolve the shop drawing submittal issues.

The project had been shut down once due to safety issues with semi truck traffic that ignored the road closed signs, and many decisions can't be made on the spur of the moment, therefore there are delays. Brandon stated that the project had changed from the original design and the cutting down of the road was not part of the original plan.

Discussion of the water main lowering price, date, notification of residents, availability of access to resident's homes, chlorination testing time, and catch basins were the next topics discussed.

Councilman Hillman requested Brandon to update the council with the specifics and clarification relating to the timelines, changes, cutting down of the road, water line depth, and other items discussed.

Mayor, Mark Anderson

City Auditor, Mary Hirschberger