

CITY ENGINEER'S AGENDA
City of Mapleton Council Meeting
Tuesday, April 4, 2017 at 6:00 pm

- 1.0 Levee Recertification; Levee Improvement District No. 2012-1**
 - 1.1 Project Update
 - 1.1.1 Levee freeboard
 - 1.1.1.1 Review Levee Raise Drawings at BNSF Railroad Crossing
 - 1.1.1.2 Completed draft Technical Memo for additional analysis to request official approval for 2' freeboard (verbal approval received). Submitting to FEMA.
 - 1.1.1.3 BNSF Levee Freeboard Closure Agreement
 - 1.1.1.3.1 Contacting BNSF for permit/agreement
 - 1.1.2 Substantial Completion Inspection – Tentatively April 18th at 10:00 a.m.
 - 1.2 Funding
 - 1.2.1 Submit SWC Application when scope defined
- 2.0 Meridian Grove 2nd Addition; Sewer, Water & Street Improvement District No. 2013-1 & Meridian Grove 1st Addition; Street Improvement District No. 2014-1**
 - 2.1 Correction Period Inspection tentatively week of April 17, 2017
 - 2.2 Special Assessments for Meridian Grove 1st Addition street work
- 3.0 Ashmoor Glen 3rd Addition – Phase 2 (Pond, Lift Station, Streets) Dist. No. 2016-1**
 - 3.1 Project Update
 - 3.2 Golf Course Restoration to MRGC - \$13,050.40 (Attachments for justification)
 - 3.3 Engineering Invoice 15107 - \$660.00
 - 3.4 Engineering Invoice 15108 - \$1,245.00
- 4.0 First Street Reconstruction - Sewer, Water and Street Imp. Dist. No. 2016-4**
 - 4.1 Project Update
 - 4.1.1 Held Preconstruction Meeting on March 28
 - 4.1.2 Public Informational Meeting – April 12 at 7:00 pm
 - 4.1.2.1 Notices mailed to properties directly impacted
 - 4.1.3 Location of OTPCO street lights? (asphalt and gravel sections?)
 - 4.2 BND Infrastructure Revolving Loan Fund – 2.0% Interest
 - 4.2.1 Commitment Letter from BND
 - 4.3 Change Order No. 1 - \$8,802.00 (Adjustment in pipe sizing from school)
 - 4.4 Engineering Invoice 15121 - \$14,419.55
 - 4.5 Engineering Agreement Amendment – Construction Services
- 5.0 Ashmoor Glen 1st Addition & Prairie View Estates - Street Imp. Dist. No. 2016-2 and 2016-3**
 - 5.1 Cleanup items for Prairie View streets in spring
 - 5.2 Crack Sealing in spring – Substantial Completion Date - June 16, 2017
- 6.0 Wastewater Treatment Expansion**
 - 6.1 Study Update
 - 6.1.1 West Fargo Connection Option
 - 6.1.1.1 Sending updated request to West Fargo for proposed rates for sewer
 - 6.2 Current Study Engineering Fees – \$36,840.00
- 7.0 Cemetery Plat**
 - 7.1 Survey Proposal for plat and pinning
- 8.0 Water System Study**
 - 8.1 Met with Cass Rural Water on March 22
 - 8.2 Engineering Proposal